



Domestic/Landlord Gas Safety Record Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe

Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues

(Integrity, Construction and Lining) has been carried out.

20 Barchester Close 2023

Certificate Reference

Certificate No:

Engineers Details										Installation Details						Client D	etails				
Trading Title		Blue Frog Plumbing and Heating LTD						Installation Address		Freddie North					Client Addres	Fredo	Freddie North				
Address		60 West Drayton Park Avenue							iress	20					Addres	20	20				
		West Drayton								Barchester Close						Barch	Barchester Close				
		Middlesex								Cowley						Cowley					
		Post Code: UB77QB							_	F				Post Code: UB82JY				Post Code: UB82JY			
Gas Safe No:		508237		Teleph	hone No: 07827974485				Telephone N		lo: +4	47435967	433	3		Telephone No:		+447435967433			
A	opliance De	Details						_	Inspection Details												
	Locatio	Location		Appliance Type		Make		Model		Combustion HIGH (CO2% or CO/CO2 ratio)	Heat Input (KW) or Operating Pressure	CO Reading (ppm)	Appliance Inspected (YES/NO/NAVIO) (VO = Veaul Improdor Only)	FlueType (OF/RS/FL)	Landlords Appliance (YES/NO/NA)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitche	Kitchen		Central heating boiler		Worcester Bosch		Ri	8.9	9.2	20mb mb	64ppm	YES	RS	YES	YES	YES	YES	PASS	YES	YES
2																					
3																					
4																					
5																					
Faults/Notes									Remedial Work Taken								l	Warning Notice Fixed			
1	Faulty synchron motor in mid position valve-no heating working								Replaced motor all ok									NO			
2																					
3																					
4																					
5																					
Emergency Control Valve Sign											9										
Accomible: YES Gas rightness Satisfactory. YES										deport Issued By:									4929590		
Gas Installation Pipework Visual Inspection Satisfactory: YES Nam																		Mon-16-10-2023			
Nur	nber of Appli	ances Te	ested:	1	Equipo	otential E	Bonding:	YES	Re	port Received By:											
NEXT INSPECTION DUE ON OR BEFORE: Wed-16-10-2024 Installation Pass: YES								_							Date:	e: Mon-16-10-2023					
СО	CO Alarm fitted & working? YES Smoke alarm fitted & working? YES									_	This Gas Safety Report was created by Gas Checker Software all rights reserved www.gaschecker.co.uk										